



PRIVATE SEWER LATERAL AND PRIVATE SANITARY SEWER COLLECTION SYSTEM INSPECTION REPORT

Email completed form to PSL.Inspections@morganhill.ca.gov for a Dropbox link to upload files and CCTV footage

Property Owner Name: _____

Property Address: _____

Parcel Number: _____ Customer Phone: _____

I confirm that I have reviewed the results of the attached Private Sewer Inspection Report conducted for my property by a Morgan Hill licensed Plumber (below).

Property Owner's Signature: _____

Printed Name: _____ Date: _____

Plumbing Company Name: _____

I certify that information, recommended repairs, and video recording I have provided with this form are true and correct.

Video Technician's Signature: _____ Date: _____

The information submitted herewith complies with all requirements set forth by the City of Morgan Hill Municipal Code Ordinance 13.20.070. I declare under the penalty of perjury that all information submitted here applies to listed address only.

Plumber's Signature: _____ Date: _____

Printed Name: _____ Phone Number: _____

Contractor's License # _____ City of Morgan Hill Business License # _____

Contractors NASSCO Certificate # _____

Note: Email PSL.Inspections@morganhill.ca.gov for a personalized Dropbox link.

Please submit the original signed inspection report with CCTV inspection video to the provided Dropbox link.

<https://www.morgan-hill.ca.gov/1987/Private-Sewer-Lateral-Inspection-Repair->

FOR OFFICIAL USE ONLY

Filed With the City Date: _____ Staff Signature: _____

Property Address: _____

Sewage Usage:

Residential _____ Commercial _____ Condo/Apt _____

Pipe Characteristics:

Pipe Size: _____

Pipe Material: _____

- Cleanout is accessible outside of the building
- There is a sewer ejector pump at this property
- Private lateral crosses adjoining private property
- Private lateral connects sewer main in public right of way
- More than one structure at this address served by the private lateral
- Property has a working backwater valve
- Property has been verified as having no outside surface drains (rainwater runoff)

INSPECTION RESULTS

- No Deficiencies Identified in Private Sewer Lateral/Private Sanitary Sewer Collection System**
- Private Sewer Lateral/Private Sanitary Sewer Collection System Failed Inspection**

PLUMBING COMPANY RECOMMENDATION

Plumber's Signature: _____ **Date:** _____

Required Enclosures:

1. CCTV video inspection (include address on file).
2. Completed Inspection Log. Note any observation using observation codes.
3. Sketch of lateral, lot and building referenced to front curb or edge of pavement and side property lines where possible. Note spacing of cleanouts and entry location for insertion of camera.

PRIVATE SEWER INSPECTION REPORT OBSERVATIONS

CCTV Date: _____ **Time:** _____

Camera Direction - with flow: _____ against flow: _____ total length: _____ FT

Observation Codes:

B	BROKEN OR MISSING PIPE OR JOINTS	S	SAG
C	CRACKED OR FRACTURED PIPE OR JOINS	D	SOLIDS/DEBRIS
G	GREASE DEPOSITS	R	ROOTS
I	INFILTRATION OR EXFILTRATION	DC	OTHER DRAINAGE CONNECTION (NOT SEWER)
O	OFFSET JOINTS	OR	PIPE OUT OF ROUND

The PSL/PSSCS fails inspection if any of the following observations noted shall cause and contribute to any overflow within the public sewer system or private sewer lateral (B, C, I, O, R, and DC).

Inspection Log

Code	Distance	Observation

Site Sketch